ವಿಷಯ :

ಪುಟದ ಸಂಖ್ಯೆ .....11.....

ಕಡತದ ಸಂಖ್ಯೆ .....

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

36) ಮಂಡಿಸಿದೆ:

ಗುತ್ತಿಗೆದಾರರಾದ ಶ್ರೀ KRIDL ರವರಿಗೆ Drilling New Bore Well & providing Pum Motar With Necessary Acceroies in W.No.15, at T.Dasarahalli Sub Division. ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ದಿನಾಂಕ: 13-7-2012 ರಂದು ಕಾರ್ಯದೇಶ ನೀಡಿದ್ದು. ಸದರಿ ಕಾರ್ಯದೇಶದಲ್ಲಿ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲು 60 ದಿನಗಳ ಕಾಲಾವಕಾಶ ನೀಡಲಾಗಿತ್ತು. ಆದರೆ ಗುತ್ತಿಗೆದಾರರು ದಿನಾಂಕ: 2-1-2014 ರಂದು ಕಾಮಗಾರಿಯನ್ನು 476 ದಿನಗಳ ವಿಳಂಬವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಿದ್ದು. ಕಾಮಗಾರಿ ವಿಳಂಬಕ್ಕೆ ಕಾಲವಿಸ್ತರಣೆ. ಸ್ಥಿರೀಕರಣ ಹಾಗೂ ದಂಡ ವಿಧಿಸುವ ಬಗ್ಗೆ ತಮ್ಮ ಆದೇಶ ಕೋರಿದೆ.

37) [illegible] ಮಂಡಿಕೆ (36) ರಲ್ಲಿ 476 ದಿನಗಳ ವಿಳಂಬವಾಗಿರುವುದನ್ನು ಪರಿಗಣಿಸಿ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆ ಮಾಡಲಾಗಿದೆ.

38) ನಿಯಮಾನುಸಾರ 476 ದಿನ ವಿಳಂಬಕ್ಕೆ ರೂ 3000/- ದಂಡ ವಿಧಿಸಲಾಗಿದೆ

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

39) EE(D.halli)

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.

EXTENSION OF TIME

Name of the Work:	Drilling New Bore Well & providing Pum Motar With Necessary Acceroies in W.No.15. at T.Dasarahalli Sub Division.
Job No:	015-13-000001
Work order No:	23/30.07.2012
BR No:	623/28.02.2014

Since the penalty has already been levied on the contractor, the issue of E.O.T may please be deemed as considered at the appropriate level by the then officers.

Executive Engineer
Dasarahalli Division, Dasarahalli Zone
Bruhat Bengaluru Mahanagara Palike